

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 1

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

Draw Nbr	Revision Nbr
D212-664-241	Rev D

100 0.00

DOCUMENT CONTROL

DC Memo 0.00

Document Control Photocopy bluefile and create labels as per PPP D212-664-201 CHG003

S 10/9/9

H for BG 10-9-09

110 0.00

Pick Kit

Packaging Memo 0.00

Packaging Photocopy bluefile and create labels as per PPP D212-664-201 CHG003

(X) MB 10-08-29

120 0.00

BENDING MACHINE - CROSSTUBES

CNC Bend 2 Memo 0.00

CNC Alpha 160 Bender Bend tube as per Dwg D212-664-241 using CNC bender program 212-aft

(X) MB 10-08-29

B60524

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 2

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

130



QC

Quality Control

QC15- Crosstube Dimensional Check

0.00

S 0100125



140



Crosstubes

Crosstubes

0.00

0.00

Crosstubes

Memo

1-Drill pilot holes in tube as per Dwg D212-664-241 using drill Jig DT8550, DT8551, drill table DT8577 and locate tower holes #8 as per QSI0010.

2-Ream hole to finish size in tube as per Dwg D212-664-241 using drill Jig DT8550 & DT8551. Check dimensions between holes, both sides on both cuffs, to ensure alignment with saddle holes.

3-Scribe part # and batch # using vibrating stylus as per Dwg D212-664-241

4-Deburr & Inspect for surface damage. Repair damage within limits as per Dwg D212-664-241

10-8-25

DD

10-8-26

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 3

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

150



HandFXtube

Hand Finishing Crosstubes

Crosstubes Chemical Conversion

0.00

0.00

0.00

0.00

160



QC

Quality Control

QC3- Inspect Part Finish

S wlosl26

DP 10-8-26

0.00

0.00

170



QC

Quality Control

QC5- Inspect part completeness to step on W/O

S wlosl26

80

0.00

0.00

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 4

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____

Date: _____

Tooling: _____

Date: _____

Run Start



QC: _____

Date: _____

SPC (Y/N): _____

Date: _____

Stop

Sequence ID/
Work Center ID

180



Outsource2

Outsource process - NDT

Operation
Description

Outsource process - NDT per QSI038 4.1

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberReject
StampInsp.
Stamp

CZ 10/18/27 0

190



Packaging

Packaging

Receive & Inspect for Damage & Mat'l Certs

0.00

Packaging

0.00

R10/18/27 0

Memo
Ensure copy of NDT results attached to work order.

200



QC

Quality Control

QC5- Inspect part completeness to step on W/O

0.00

Memo
Inspect for damage & ensure results are as per Dwg D212-664-241

BT 10-08-31

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Page 5

Tuesday, July 13, 2010 11:28:11 AM

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

210



SprayPaint

Spray Painting per QSI005 4.2

0.00

SprayPaint

Memo

0.00

00:08:53

Spray Painting

1-Prime inside and outside crosstube as per QSI 005 4.2
2-Paint outside crosstube with White Imron as per QSI 005 4.2PRIME:
Start Time: 8:00
Finish Time: 10:00PAINT:
Start Time: 10:00
Finish Time: 11:00

220



QC

Quality Control

QC14- Inspect Spray Paint

0.00

Memo

0.00

Then, Wrap in plastic bag to protect from scratches

10 09 01 01

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 6

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____

Date: _____

Tooling: _____

Date: _____

Run Start



QC: _____

Date: _____

SPC (Y/N): _____

Date: _____

Stop

Sequence ID/
Work Center ID

230



Crosstubes

Operation
Description

Crosstubes

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

Crosstubes

Memo

0.00

1- Lightly scuff the bonded area using a 320 grit sand paper and clean the area
with 41058 wash 'n' wipe

2-Install supports with magnobond as per QSI 015 Adhere for for 12 Hrs

A/R 6398 Magnobond Batch: 114158Expiry Date: 01/2011

3-Install clamps as per Dwg D212-664-241. Torque clamps to 80-100 in lb.

M 10.09.08 ①

240



QC

Quality Control

QC5- Inspect part completeness to step on W/O

0.00

S olores

0.00

40

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 7

Item ID: D212-664-201

Accept



Setup

Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____

Date: _____

Tooling: _____

Date: _____

Run

Start



QC: _____

Date: _____

SPC (Y/N): _____

Date: _____

Stop

Sequence ID/
Work Center ID

250



Packaging

Packaging

Operation
Description

Pick Kit

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

260



QC

Quality Control

QC4- 100% Inspect kits for completeness

0.00

0.00

270



Packaging

Packaging

Packaging

0.00

Memo

0.00

Identify and pack for shipping as per PPP D212-664-201

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 60524

Tuesday, July 13, 2010 11:28:11 AM



Page 8

Item ID: D212-664-201

Accept



Setup Start



Revision ID:

Item Name: Crosstube Aft

Stop



Start Date: 7/13/2010 Start Qty: 1.00



Cust Item ID:

Required Date: 7/26/2010 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run

Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center ID

280



QC

Quality Control

Operation
Description

QC21- Final Inspection - Work Order Release

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

10/09/09 JJ

Memo

0.00

10/09/09
(1)

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Tuesday, August 24, 2010 12:58:33 PM

Page 1
3

Work Order ID: 60524



Parent Item: D212-664-201



Parent Item Name: Crosstube Aft

Start Date: 7/13/2010

Required Date: 7/26/2010

Start Qty: 1.00

Required Qty: 1.00

Comments: IPP Rev:E 04.02.16 Reformat K/DS

IPP Rev:F 06-03-29 Remove Coments on Pick List JLM

IPP Rev:G 07-04-30 As per Rev C JLM

IPP Rev:H 08-05-22 up date Qty of rubber cushion DD verified by:EC

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
---------------------------------	------------------------	---------------	-------------	---------------------	------------------	-----------------	--------------------	----------------	-------------	--------------	---------------	----------------	--------

D212-664-201TRN



Manufactured

No

110

Each

2.0000

1

1

MB - 10-08-24

Crosstube Turning Detail

Location	Loc Qty	Loc Code
FG	1	
60714	1	
LG	1	
60715	1	

D3595-063-530



Manufactured

No

230

Each

81.0000

2

2

W/ 10-09-07

RUBBER CUSHION

Location	Loc Qty	Loc Code
FP	44	
50030	12	
51776	32	
LG	37	
59581	37	

D2940-1



Manufactured

No

230

Each

43.0000

2

2

W/ 10-09-07

Support

Location	Loc Qty	Loc Code
LG	43	
45203	1	
47748	2	
57338	20	
60271	20	

Picklist Print

Tuesday, August 24, 2010 12:58:33 PM

Page 2

Work Order ID: 60524



Parent Item: D212-664-201



Parent Item Name: Crosstube Aft

Start Date: 7/13/2010

Required Date: 7/26/2010

Start Qty: 1.00

Required Qty: 1.00

MS21920-28



Purchased No

230

Each

77.0000

4

4

M 10 09 07

Clamp(per MIL-DTL-8783C)

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
-----------------	----------------	-----------------

FG	5	
----	---	--

105884	5	
--------	---	--

LG	72	
----	----	--

112863	24	
--------	----	--

114749	48	
--------	----	--

D3428-1



Placard

Manufactured No

250

Each

9.0000

1

1

C

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
-----------------	----------------	-----------------

ST056	9	
-------	---	--

60484	9	
-------	---	--

MS21042L6



Nut

Purchased No

250

Each

326.0000

6

60484
6

C

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
-----------------	----------------	-----------------

ST300	326	
-------	-----	--

111578	4	
--------	---	--

114495	122	
--------	-----	--

115300	200	
--------	-----	--

AN960JD616



NAS1149D0663J Purchased No

250

Each

0.0000

18

1114495

1115589 C 10/13/10

Washer

Picklist Print

Page 3

Tuesday, August 24, 2010 12:58:33 PM

Work Order ID: 60524



Parent Item: D212-664-201



Parent Item Name: Crosstube Aft

Start Date: 7/13/2010

Required Date: 7/26/2010

Start Qty: 1.00

Required Qty: 1.00

AN6-40A



Bolt

Purchased

No

250

Each

99.0000

4

4



R

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
ST343	99	
112828	1	
114283	38	
115300	60	

M114283

AN6-41A



Bolt

Purchased

No

250

Each

68.0000

2

2




C10512 ①

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
ST344	68	
113288	38	
115316	30	

M113288

DART AEROSPACE LTD	Work Order:	60524
Description: Crosstube High Aft (205/212)	Part Number:	D212-664-201
Inspection Dwg: D212-664-241	Rev: D	Page 1 of 1

Required Dimension	Min	Max
Height	24.17	24.43
1/2 Span	53.59	53.85
Angle	49	52
Total Span	107.18	107.70



Comments

QC15 Inspection	S
Date	10/08/25

Rev	Date	Change	Revised by	Approved
A	07.02.06	New Issue	KJ/JM	
B	07.05.08	Dimensions updated per Dwg rev. C	KJ/JLM	
C	10.04.01	Dwg Rev updated	KJ	



8 7 6 5 4 3 2 1

D

Item	Qty -241	Qty -241B	Part Number	Description
1	X		D212-664-241	CROSSTUBE ASSEMBLY (205/212 HIGH AFT)
2		X	D212-664-241B	CROSSTUBE ASSEMBLY (214 HIGH AFT)
3	1	1	D6006-129	CROSSTUBE
4	2	2	D2940-1	SUPPORT
5	4	4	D3595-063-530	RUBBER CUSHION
6	4	4	MS21920-28	CLAMP (OR MS21920-30)
7	A/R	A/R	MAGNOBOND 6398	ROCKWELL SPECIFICATION RBO-120-023 ADHESIVE (TEXTRON/BELL SPEC. 299-947-100, TYPE II, CLASS 2 ADHESIVE)

GENERAL NOTES:

- 1) MATERIAL: MANUFACTURED FROM D6006-129
FINISHED LENGTH = 124.362±0.020
- 2) FINISH: CHEMICAL CONVERSION COAT PER DART QSI 005 4.1
PRIME INSIDE AND OUTSIDE PER DART QSI 005 4.2
PAINT OUTSIDE PER DART QSI 005 4.2
- 3) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED.
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED.
- 5) BREAK SHARP EDGES: 0.005 TO 0.010 MAX.
- 6) IDENTIFICATION: SCRIBE DART PART NUMBER "D212-664-XXX" AND BATCH NUMBER ON INSIDE OF CUFF
USING VIBRATING STYLUS.
- 7) WEIGHT: D212-664-241 = 44.2 lbs (PER IIN-D212-664)
D212-664-241B = 44.2 lbs (PER IIN-D212-664)
- 8) PART IS SYMMETRIC ABOUT CENTERLINE.
- 9) RUN CUTTER OFF PART. BLEND OUT EDGE LONGITUDINALLY, TRANSITION SHOULD BE SMOOTH.
- 10) BEND PROGRESSIVELY WITH A MINIMUM OF 5 PASSES. MAXIMUM TUBE FLATTENING DUE TO BENDING
IS 6% BASED ON O.D.
- 11) LIQUID PENETRANT INSPECT OUTSIDE SURFACE OF CROSSTUBE PER QSI 038.
- 12) INSTALL D2940-1 SUPPORT USING 0.03" TO 0.06" THICK LAYER OF MAGNOBOND 6398 TO THE SURFACE
OF D2940-1 THAT WILL BE IN CONTACT WITH THE CROSSTUBE PER QSI 015. LET CURE FOR 12 HOURS
AFTER INSTALLATION AND PRIOR TO PACKAGING.
- 13) INSTALL MS21920-28 CLAMPS (OR -30) WITH D3595-063-530 RUBBER CUSHIONS TO SECURE THE D2940-1
SUPPORT ON TOP SIDE OF THE CROSSTUBE. ENSURE CLAMPS ARE OPPOSITE OF CROSSTUBE
SUPPORT.
- 14) EXTREME CARE MUST BE TAKEN TO PROTECT THE OUTSIDE SURFACE OF THE TUBE. THE OUTSIDE
SURFACE MUST BE SMOOTH AND FREE FROM SURFACE DEFECTS SUCH AS SCRATCHES, NICKS, OR
DENTS. DEFECTS UP TO 0.005" MAY BE BLENDED OUT LONGITUDINALLY. CIRCUMFERENTIAL GRIND
MARKS ARE UNACCEPTABLE.
- 15) TORQUE CLAMPS 80 TO 100 IN-LB. ENSURE AT LEAST 1.5 THREADS SHOWING IN SAFETY AND THAT NUT
HAS NOT BOTTOMED-OUT AFTER TORQUING.

SHOP COPY
RETURN TO
ENGINEERING
UNCONTROLLED COPY
SUBJECT TO AMENDMENT
WITHOUT NOTICE
WORK ORDER
NO. *60529*

PLC 7-13

RELEASED
2009-10-29
MJ

D	REFORMAT/REVISE GENERAL NOTES/PART LIST; REORGANIZED VIEWS AND REFORMATTED DRAWING TO CURRENT STANDARDS; ADD .241B (ZN D4-2, B4-2); REMOVED REF & ADD TOLERANCES (ZN D8-3 & C4-3, C6-3 & A8-3); RELOCATED FLAG #6 PER PAR 08-046 (ZN A5-3); MOVED TURNING DETAIL & UPDATED TOLERANCE TO SHEET 4	RF	09.09.30
C	REMOVE -1009 ABRASION STRIP; ADD MAGNOBOND 6398, CUSHION, REVERSE CLAMPS	PH	07.03.08
B	ADD HOLES FOR COMPATABILITY WITH BHT/AA SKIDTUBES	PH	05.02.04
A	NEW ISSUE	PH	00.12.12
REV.	DESCRIPTION	BY	DATE
DESIGN	<i>PH</i>	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWN	RF		
CHECKED	<i>PP</i>	DRAWING NO.	REV. D
MFG. APPR.	<i>DS</i>	D212-664-241	SHEET 1 OF 4
APPROVED	<i>MM</i>	TITLE	SCALE
DE APPR.	<i>MM</i>	CROSSTUBE ASS'Y (205/212 HI AFT)	NTS
DATE	09.09.30	COPYRIGHT © 2006 BY DART AEROSPACE LTD. THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY OTHER PURPOSE THAN THAT FOR WHICH IT WAS PROVIDED. IT IS THE PROPERTY OF DART AEROSPACE LTD. AND IS NOT TO BE SHOWN TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	

8 7 6 5 4 3 2 1

3 2 1

1

D

C

B

A


W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries




W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries




W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



W.D. 600524

RELEASED
2009-10-29
110

DESIGN	<u>PH</u>	DART AEROSPACE LTD	
DRAWN	RF	HAWKESBURY, ONTARIO, CANADA	
CHECKED	<u>DP</u>	DRAWING NO.	REV. D
MFG. APPR.	<u>DS</u>	D212-664-241	SHEET 4 OF 4
APPROVED	<u>AD</u>	TITLE	SCALE
DE APPR.	<u>WJ</u>	CROSSTUBE ASS'Y (205/212 HI AFT) NTS	
DATE	09.09.30	COPYRIGHT © 2000 BY DART AEROSPACE LTD	
THIS DOCUMENT IS PROPRIETARY INFORMATION OF DART AEROSPACE LTD. IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT THE EXPRESS WRITTEN CONSENT OF DART AEROSPACE LTD.			

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



LIQUID PENETRANT TEST REPORT

P- 15187

CLIENT	DART Aerospace			DATE	Aug 27-2010		
ATTENTION	LINDA / CHANTEL			ACUREN JOB NO.	188-10-0829		
ADDRESS	1270 ABERDEEN STREET HAWKESBURY ON. K6A 1K7			PO/WO NO.			
PROJECT	F.P.I.			WORK LOCATION	HAWKESBURY PLANT		
ITEM(S) EXAMINED	9 oxy cross tubes			ACCEPTANCE STD.	ASTM 1417 REV./DATE 2007		

JOB DESCRIPTION	PROCEDURE NO.	LT- 0002	REV./DATE	-	TECHNIQUE NO.	LT- TECH2	REV./DATE	-
PART NO.	-			MATERIAL	Aluminum			THICKNESS Various
SCOPE	WET FLUORESCENT LIQUID PENETRANT INSPECTION CARRIED OUT 100% EXTERNAL.							

TEST DETAILS								
METHOD	<input checked="" type="checkbox"/> FLUORESCENT	<input type="checkbox"/> VISIBLE	<input checked="" type="checkbox"/> WATER WASH	<input type="checkbox"/> SOLVENT REMOVABLE	<input type="checkbox"/> POST EMULSIFIED			
FAMILY BRAND	MAGNAFLUX		BLACK LIGHT S/N	16959	<input type="checkbox"/> OUTPUT > 1000 μW/cm²	<input type="checkbox"/> AMBIENT < 2 fc		
PENETRANT	ZL 67	MINIMUM Dwell TIME	45/60	MIN.	LIGHTING EQUIP.	<input type="checkbox"/> FLASHLIGHT	<input type="checkbox"/> TROUBLELIGHT	<input type="checkbox"/> OUTPUT > 100 fc @ SURFACE
PENETRANT REMOVER	H2O	MINIMUM DRY TIME	>10	MIN.	OTHER	LAB INC		
DEVELOPER	SKD 52	MINIMUM Dwell TIME	10	MIN.	LIGHT METER S/N	1098866	CAL DUE DATE	OCT 19 2010
DEVELOPER TYPE	<input checked="" type="checkbox"/> NON AQUEOUS	<input type="checkbox"/> AQUEOUS	<input type="checkbox"/> DRY					

TEST SURFACE								
SURFACE CONDITION	<input type="checkbox"/> AS GROUND	<input type="checkbox"/> AS WELDED	<input type="checkbox"/> MACHINED	<input type="checkbox"/> SHOT BLASTED	<input checked="" type="checkbox"/> CLEAN BARE METAL			
SURFACE TEMPERATURE	<input type="checkbox"/> < -4°C/ 20°F	<input type="checkbox"/> -4°C/ 20°F TO 10°C/50°F	<input checked="" type="checkbox"/> 10°C/50°F TO 52°C/125°F	<input type="checkbox"/> > 52°C/125°F				

RESULTS- (<input type="checkbox"/> METRIC <input type="checkbox"/> IMPERIAL)								
1	-CROSS TUBE-W.O. 61038		✓					
1	-CROSS TUBE-W.O. 61037		✓					
1	-CROSS TUBE-W.O. 61387		✓					
1	-CROSS TUBE-W.O. 61388		✓					
1	-CROSS TUBE-W.O. 60523		✓					
1	-CROSS TUBE-W.O. 60524		✓					
1	-CROSS TUBE-W.O. 61036		✓					
1	-CROSS TUBE-W.O. 61035		✓					
1	-CROSS TUBE-W.O. 60573		✓					
RT (0-08-3)								

Scope of Services
 The agreement of Acuren Group Inc. to perform services extends only to those services provided for in writing. Under no circumstances shall such services extend beyond the performance of the requested services. It is expressly understood that all descriptions, comments and expressions of opinion reflect the opinions or observations of Acuren Group Inc. based on information and assumptions supplied by the owner/operator and are not intended nor can they be construed as representations or warranties. Acuren Group Inc. is not assuming any responsibilities of the owner/operator and the owner/operator retains complete responsibility for the engineering, manufacture, repair and use decisions as a result of the data or other information provided by Acuren Group Inc. In no event shall Acuren Group Inc.'s liability in respect of the services referred to herein exceed the amount paid for such services.

Standard of Care

In performing the services provided, Acuren Group Inc. uses the degree, care and skill ordinarily exercised under similar circumstances by others performing such services in the same or similar locality. No other warranty, expressed or implied, is made or intended by Acuren Group Inc.

SIGNATURES				DTR #	E27424
CLIENT REPRESENTATIVE	<u>Tom Titlow</u> PRINT	<u>Mark R</u> SIGNATURE			
TECHNICIAN (SIGNATURE):	<u>Mike Jeffers</u>		REPORT REVIEWED BY:		
NAME (PRINT):	1 ST TECHNICIAN <u>Mike Jeffers</u>	2 ND TECHNICIAN <u></u>	NAME	INITIALS	
CGSB LEVEL	II	SNT LEVEL	CGSB LEVEL	SNT LEVEL	
CGSB REG. NO.	6606		CGSB REG. NO.		

WHITE - CLIENT COPY

CANARY - OFFICE COPY

PINK - TECHNICIAN COPY

GOLD - OFFICE COPY